

Weekly Project Status

Anticipated Construction for the Week of Monday, June 13, 2022

The purpose for the document is to provide a brief update on the anticipated weekly activities on the construction projects occurring in the City.

Project 21-11 – American Boulevard Utility and Street Extension

Contractor – Jossart Brothers Inc.

Overall Project Description – Project is new construction and the extension of American Boulevard. The project involves sanitary sewer, water main and storm sewer construction along with street excavation and gravel road base installation.

Weekly Update:

- American Boulevard – Existing end to the south City Limits – Utility installation should be complete. **Road excavation has been delayed due to the wet weather conditions. Work may start this week.**

Project 21-16 – Mystic Creek Subdivision Construction

Contractor – Kruczek Construction, Inc.

Overall Project Description – Project is new construction of a subdivision on the west side of the Ashwaubenon Creek across from Southwest Park.

Weekly Update:

- Adrienne Court from Creeksedge Way to the southern cul-de-sac:
- Beasle Court from N. Stellita Circle to the western cul-de-sac:
- Creeksedge Way from Town of Lawrence to N. Stellita Circle: **Sanitary sewer construction will start.**
- Meyer Way from French Road to N. Stellita Circle:
- N. Stellita Circle from French Road to S. Stellita Circle:
- S. Stellita Circle from Meyer Way to N. Stellita Circle:

Project 22-01 – Sewer and Water Relay and Street Resurfacing

Contractor – Jossart Brothers Inc.

Overall Project Description – Project involves water main and services relay, sanitary lateral relay and storm sewer relay/construction. Additional work includes curb and gutter repair, and pulverizing/milling and resurfacing the asphaltic concrete pavement.

Weekly Update:

- Sixth Street from Seventh Street to Lande Street – **Sewer and water lateral replacement will continue.**
- Seventh Street from Meadow View Lane to Westwood Drive – **Sewer and water lateral replacement will continue.**

Project 22-14 – Commerce Drive Utility and Street Extension

Contractor – Peters Concrete Inc.

Overall Project Description – Project is new construction and the extension of Commerce Drive. The project involves sanitary sewer, water main and storm sewer construction along with street excavation and gravel road base installation.

Weekly Update:

- Commerce Drive – Existing end to Rockland Road – Installation of sanitary sewer and water main are completed. Storm sewer installation should be completed by June 2nd. No work is anticipated this week. Street grading will start in a few weeks.

Work by Others

Brown County – CTH F-18 Scheuring Road - Lawrence Drive to Suburban Drive

Contractor – Vinton Construction Inc.

Project involves extensive concrete pavement replacement in the corridor. Traffic will be detoured at various stages onto Fortune Avenue and Matthew Drive.

- Construction starts on Monday. Updates will be provided by Brown County at:
<https://www.browncountywi.gov/departments/highway/general-information/construction-projects/>