

Weekly Project Status

Anticipated Construction for the Week of Monday, October 31, 2022

The purpose for the document is to provide a brief update on the anticipated weekly activities on the construction projects occurring in the City.

Project 21-16 – Mystic Creek Subdivision Construction

Contractor – Kruczek Construction, Inc.

Overall Project Description – Project is new construction of a subdivision on the west side of the Ashwaubenon Creek across from Southwest Park.

Weekly Update:

The contractor will be grading the site and placing crushed aggregate base course. Streets in the project include:

- **Adrienne Court from Creeksedge Way to the southern cul-de-sac**
- **Beasle Court from N. Stellita Circle to the western cul-de-sac**
- **Creeksedge Way from Town of Lawrence to N. Stellita Circle**
- **Meyer Way from French Road to N. Stellita Circle**
- **N. Stellita Circle from French Road to S. Stellita Circle**
- **S. Stellita Circle from Meyer Way to N. Stellita Circle**

Work on this subdivision will be completed for the year next week. The subdivision will be open to home construction over the winter. Curb and gutter and asphaltic concrete pavement will be placed next year.

Project 22-02 – Lewis Street Reconstruction and Utility Relay

Contractor – Kruczek Construction, Inc.

Overall Project Description – Project involves sanitary sewer, storm sewer, and water main relay and street reconstruction on Lewis Street from Broadway Street to Ontario Street.

Weekly Update:

Work will continue for the sanitary lateral relay and water main. The water main will be extended across Erie Street which will cause temporary traffic impacts. This is dependent on the contractor being able to get the water main parts.

Project 22-05 – Sidewalk, and Curb Repair

Contractor – Jim Fischer Inc.

Overall Project Description – Project involves miscellaneous sidewalk and curb work throughout the City including:

- Concrete sidewalk repairs in an area bounded by the Scheuring Road, Fox River, south City limits and west City limits.

Weekly Update:

There are a few spot repairs to be completed this week. Primarily within the sidewalk repair area south of Scheuring Road.

This will be the last week this project will appear on the list.

Project 22-07 –Curb Repair and Street Resurfacing

Contractor – MCC Construction, Inc.

Overall Project Description – Project involves spot sewer repair, curb and gutter repair, asphalt pavement milling/pulverizing and asphalt paving.

Weekly Update:

- Garroman Drive Extension – **Asphalt paving will be completed.**
- American Boulevard Cul De Sac – **Asphalt paving will be completed.**
- **Paving of Miscellaneous Spot Repairs Around the City.**

Garroman Drive and American Boulevard will be open to traffic next week.

Project 22-11 – Utility and Street Construction Waterview Heights Fifth Addition

Contractor – Feaker and Sons Company, Inc.

Overall Project Description – Project is new construction of a subdivision on the west side of the of the Fox River off Lost Dauphin Road.

Weekly Update:

Utility work will continue this week. Streets in the project include:

- **Willie Mays Circle from the 1200 feet west of Lost Dauphin to Lost Dauphin Road**
- **Battery Avenue from Meadow Rose Lane to Lost Dauphin Road**